

Pre-Installation

PROJECT _____ DATE _____

STREET _____ SYSTEM _____

CITY _____ SIZE _____

STATE _____ CONTRACTOR _____

CONCRETE DRYNESS:

IS CONCRETE DRY?.....YES ☐ NO ☐

WHAT METHOD WAS USED TO CHECK CONCRETE DRYNESS? _____

CONCRETE TOLERANCE:

IS CONCRETE FLAT TO TOLERANCE?.....YES ☐ No ☐

WAS CONCRETE PROFILE SHEET PROVIDED TO GENERAL CONTRACTOR?.....YES ☐ No ☐

WORKING CONDITIONS:

- IS ALL PAINTING COMPLETE?.....YES ☐ No ☐
- IS ALL BLOCK/BRICK WORK FINISHED?.....YES ☐ No ☐
- IS BUILDING ENCLOSED AND WEATHERTITE?.....YES ☐ No ☐
- IS PERMANENT HEAT LIGHT AND VENTILATION OPERATING?.....YES ☐ No ☐
- IS ALL TILE, MARBLE, AND TERRAZZO WORK COMPLETED?.....YES ☐ No ☐
- IS ALL OVERHEAD WORK COMPLETED?.....YES ☐ No ☐

- INSIDE TEMPERATURE _____ INSIDE HUMIDITY _____

IF ANY ANSWERS BELOW ARE "NO" EXPLAIN BELOW

Job Foreman Signature: _____